# **Ex-post Evaluation on Power Sector Development Project, Sri Lanka**

## The Export-Import Bank of Korea

(Government Agency for EDCF)

### **EDCF** Evaluation Team


(Evaluated by Korean Development Policy Study Association)

This evaluation was entrusted to *Korean Development Policy Study Association* by EDCF for the purpose of independent evaluation research. The opinion, findings and conclusion or recommendations expressed in this report are those of the external evaluator and do not necessarily reflect the view of EDCF.

### **Executive Summary**

### I. Introduction

### 1. Project Overview



<Table 1> Project Details

| Project Title                            |                                      | Power Sector Development Project in Sri Lanka   |  |
|--|--------------------------------------|---|--|
| Project Goal                             |                                      | To reduce electric loss and provide sufficient electric power to near areas through the installation of transformers or outdoor circuit breakers of relevant substations. |  |
| Budget                                   | Korea                                | USD 8.3 million   |  |
|  | Sri Lanka                            | USD 3.66 million  |  |
| Location                                 |                                      | Balangoda, Habarana, Trincomalee, Kiribathkumbura   |  |
| Duration                                 | Validity of<br>Loan Agreement        | October 1996  |  |
|  | Completion                           | June 2001   |  |
| Intended<br>Output<br>Intended<br>Output | Balangoda<br>Habarana<br>Trincomalee | Install 2 transformers (31.5 MVA) Install current transformer, circuit-breaker, control panel, etc. Extend 33 KV distribution lines                                       |  |
|  | Kiribathkumbura                      | Install 132 KV outdoor circuit-breaker  |  |
| Implementing<br>Agency                   | Korea                                | EDCF  |  |
|  | Sri Lanka                            | Ceylon Electricity Board  |  |

| ^  |       | ı 4•    | $\sim$ 41. |
|----|-------|---------|------------|
| 2. | HIMA  | luation | ( hiifling |
| 4. | L v a | luauvii | Vuum       |

# □ Evaluation Goal ○ This evaluation aimed to assess the performance of the Power Sector Development Project in Sri Lanka and provide EDCF with lessons and recommendations for future references. □ Evaluation Principles and Criteria ○ The evaluation applied the Evaluation Principles (i.e. Impartiality, Independence, Credibility, Usefulness, and Partnership) and used the five evaluation criteria of the OECD DAC (i.e. Relevance, Efficiency, Effectiveness, Impact, and Sustainability). DAC Evaluation Quality Standards (2010) were used for quality assurance. □ External Evaluation Team ○ KDPSA (Korea Development Policy Study Association)

O 12<sup>nd</sup> June 2014 - 31<sup>st</sup> Oct 2014

**☐** Duration of Evaluation

### 1. Summary of results

**II. Evaluation Results** 

☐ The project was evaluated using all five evaluation criteria of the OECD DAC. The performance of the project was rated against each criterion. The rating scale was 1-4, with 1 being the lowest and 4 being the highest.

Overall, the project was deemed highly successful (3.74/4). The project was rated as being "highly successful" in terms of its effectiveness, impact, and sustainability, and "successful" in terms of relevance and efficiency. The table below contains detailed results.

<Table 2> Project Evaluation Results

| Criteria       |                                 | Sub-criteria   | Score |
|----------------|---------------------------------|--|-------|
| Relevance      | Policy & Strategic<br>Relevance | Consistency with development policies of the partner country                 | 4     |
|                |                                 | Consistency with EDCF's assistance strategies                                | 3     |
|                | Relevance of                    | Adequacy of project goal setting   | 4     |
|                | Project Design                  | Adequacy of project design   | 3     |
|                | Ownership of<br>Partner Country | Partner country's participation level and contribution to the project design | 3     |
|                | Overall Relevance               |  |       |
| Efficiency     | Implementation                  | Efficiency of project time duration  | 2     |
|                |                                 | Efficiency of project cost   | 4     |
|                | Cost-Benefit                    | Cost-Benefit Balance between cost and benefit of the project                 |       |
|                | Overall Efficiency              |  |       |
|                | Output                          | Achieved vs. planned output  | 4     |
| Effectiveness  | Outcome                         | Achieved vs. planned outcome   |       |
|                | Overall Effectiveness           |  |       |
| Impact         | Sector<br>Development           | Technical and institutional change in electric power sector                  | 4     |
|                | Overall Impact                  |  | 4     |
|                | Technical Sustainability        |  | 4     |
| Sustainability | Institutional Sustainability    |  | 4     |
|                | Overall Sustainability          |  | 4     |
| Project Rating |                                 |  |       |

### 2. Relevance

☐ The project is highly relevant to development needs (3.4/4). In 1994, the year of project appraisal, power loss of the substations reached 18.3% on average which was higher than the national average of Sri Lanka (17.6%) and that of low-income countries (14.2%). The project provided much needed facilities to the substations.

Both the Transmission Development Plan 2000-2013 (i.e. Sri Lanka's development strategy for the energy sector) and EDCF support strategy were established after project appraisal. However, the project remained well-aligned with both strategies. The Ceylon Electricity Board established the Transmission Development Plan 2000-2013 which included this project. Furthermore, the project was consistent with the EDCF Medium-term Management Plan which was put in place in 2006.

### 3. Efficiency

☐ The implementation of the project was delayed by unforseen external shocks such as the Asian economic crisis and the civil war in Trincomalee. Nevertheless, the project was completed within the planned budget (USD 11.16 million out of 12 million allocated, 93%). Thus, the project was rated efficient (3.3/4).

### 4. Effectiveness

All output was delivered as planned and the intended outcome was achieved. The peak load and outage have been significantly decreased after the project completion. The users (local residents) expressed high levels of satisfaction about the power supply. Thus, the project was deemed highly effective (4/4).

- O The peak load of each substation was dramatically decreased. First, the peak load of the Balangoda substation decreased from 212% in 2000 to 15.03% in 2012. Second, frequency and duration of outage were also significantly decreased. In the case of Trincomalee substation, the power cuts happened five times for a total of 74 minutes in 2000, but no power cut was reported in 2013. Third, the amount of power generated increased. The Trincomlaee substation which generated 40.5 GWH in 1996 produced 158 GWH in 2013. Fourth, people's access to electricity was improved. In particular, the Eastern Province where the Trincomalee substation is located had the population of 20,638 in 1996, which increased to 392,436 in 2013.
  - O Even though these changes cannot be fully attributable to the project, it is certain that the project has made significant contributions.

### 5. Impact

- ☐ Considering the changes in substation capacity, power coverage and loss, and user satisfaction, the impact of the project was evaluated as being high with the score of 4 points.
  - For example, the power coverage in Sri Lanka has greatly increased from 42% in 1993 to over 90% in 2013 while the rate of power loss dropped from 18.3% in 1993 to 11.09% in 2013, according to the "Energy Diagram for the Years 2000 and 2013."

### 6. Sustainability

☐ The Ceylon Electricity Board carried out routine inspections of each substation facility. With the routine inspection, the board provided staff training on techniques and substation management. Mechanical parts were also procured and delivered to the substations when they were needed. Therefore, the project was evaluated as being sustainable and received the score of 4 points.

### **III.** Lesson learned and Recommendations

### 1. Lessons learned

### Success Factors

- After the project approval, the Ceylon Electricity Board established and implemented *the Transmission Development Plan 2000–2010*, which reinforced the impact and sustainability of the project.
- The government of Sri Lanka showed high levels of ownership of the project. For example, the Ceylon Electricity Board temporarily created a Project Implementation Office and made efforts to resolve foreign -exchange losses incurred to Korea during the economic crisis in 1999.
- O The management capacity and ownership of the Ceylon Electricity Board were the key success factors in maintaining the substation facilities.

### ☐ Limitations

- O The project was delayed by the Asian economic crisis and the civil war in Trincomalee. Even though these shocks cannot be predicted, stronger risk management plans could have reduced their negative impact on the project.
- O The residents showed low levels of satisfaction on the price of electricity and repair service. End-user satisfaction should have more weight in project design.

### 2. Recommendations

### ☐ Expanding Support to Renewable Energy Sector

- The Ministry of Power and Energy of Sri Lanka plans to increase the use of renewable energy from 6% in 2012 to 20% by 2020 according to the "Performance 2013 and Programs 2014." It is recommended, therefore, that support for renewable energy projects be provided in which Korea has comparative advantage such as wind or solar power sector.
- Assistance for renewable energy can have a positive impact on improving energy access in remote areas where the conventional power grid cannot effectively reach.

### ☐ Strengthening Monitoring System to Improve Risk Management

O A risk management system that includes monitoring and planned response to risk should be improved. Although EDCF now has a mid-term report system, it is recommended that the system be improved to be able to analyze the current problems of the projects and suggest possible solutions.

### ☐ Project Design Considering End-user

The residents showed low levels of satisfaction on the price of electricity and quality of repair service. Hence, factors affecting user satisfaction should be given more consideration in project designing in the future.